

# **ROAD & BRIDGE DEPARTMENT**

## **SEPTEMBER 2025 UPDATE**

Decorative white lines consisting of several parallel diagonal strokes in the bottom right corner of the slide.

# SMITH COUNTY - PHASE 2 BOND PROGRAM UPDATE

SEP 2025

PROJECT NO.	DESCRIPTION	MILES	ORIGINAL CONTRACT	% COMP.	FINAL CONTRACT	ACCEPTED DATE
COMPLETE	PHASE 2 BONDS: 2022 - 2024	59.559	\$ 20,703,003.83		\$ 20,077,458.70	
RB-14-24	E. CENTENNIAL BLVD - LINDALE	0.625	\$ 3,367,239.12	40.21%		
RB-09-25	CR 1246	3.729	\$ 1,091,592.10		\$ 1,069,164.62	22-Apr-2025
RB-10-25	CR 313B & CR 32	5.446	\$ 1,585,109.60		\$ 1,560,464.93	22-Apr-2025
RB-12-25	CR 1100, CR 1113, CR 1131, CR 1225 & CR 199	7.455	\$ 2,200,993.20	94.22%		
RB-18-25	CR 178B	2.008	\$ 717,164.10		\$ 693,205.82	26-Aug-2025
RB-19-25	CR 411B	1.231	\$ 409,140.20		\$ 382,795.77	17-Jun-2025
RB-08-25	CR 3179 (YOUNG PLACE)	0.142				
RB-11-25	CR 313C & CR 3147	7.237	\$ 2,309,085.50			
RB-14-25	CR 1139 BRIDGE	0.227				
RB-20-25	CR 26 & CR 27	5.159	\$ 1,688,448.00			
RB-33-25	CR 2193	1.345	\$ 399,118.55			
RB-34-25	CR 172	1.572	\$ 462,256.05			
RB-03-26	CR 452 (US 69 to FM 2710)	5.152				
RB-04-26	CR 1143 & CR 1145	3.352				
RB-05-26	CR 334 (US 287 to FM 2015)	4.356				
RB-06-26	CR 471 (Tyler CL to SH 110) & CR 433 South	4.830				
RB-07-26	CR 1139 (Spur 364 to Dead End)	2.178				
RB-08-26	CR 1130, CR 1127 & CR 1141	4.602				
RB-09-26	CR 1354	1.383				
<b>BOND BALANCE - CONTRACTED PROJECTS</b>		121.588	\$ 34,933,150.25		\$ 23,783,089.84	

## IN-HOUSE PAVING & RECONSTRUCTION

ROAD NO.	PCT NO.	SECT ID	CAT.	FROM	TO	PROGRAM MILES	COMP. MILES	FY25 MILES	FY26 PLANNED MILES
				<b>PHASE 2 BONDS: 2022 - 2024</b>			<b>16.723</b>		
38	3	1	B	CR 38 (T)	End			0.133	
38	3	2	B	FM 14	End			0.492	
3184	3	1	B	Kelly Wood Lane	End			0.322	
3184	3	2	B	Melwood Place	FM 14			0.133	
3192	3	1	B	Shofner Dr.	End			0.076	
3192	3	2	B	Ken Shire Dr.	End			0.114	
3192	3	3	B	Kyle Dr.	End			0.133	
1237	1	1	B	Hwy. 155	End			0.284	
1237	1	2	B	Main St.	North			0.076	
1137	1		M	Nolan Dr. (Hwy. 31)	End			0.284	
217	3	1	M	FM 850	Bridge			1.153	
187	1	1	F	FM 344	End				1.042
294	2	3	A	Hwy. 64	North City Limits				3.466
294	2	4	A	Hwy. 64	East City Limits				2.197
246	2	4	A	City Limits	Hwy. 64				1.174
246	2	5	A	Hwy. 64	CR 223				1.723
246	3	6	A	CR 223	FM 850				1.875
433	3	3	A2	CR 472	I-20				0.492
1272	1	1	F	Deer Trail	End				0.265
1272	1	2	F	Appomattox	End				0.341
137	1	1	B	Hwy. 69	CR 138				1.269
137	1	2	B	FM 346	CR 138				1.364
137	1	3	B	CR 1215	FM 346				0.341
138	1	1	B	FM 346	CR 137				0.739
<b>TOTALS - R&amp;B OVERLAY &amp; RECONSTRUCTION</b>						<b>107.955</b>	<b>16.723</b>	<b>19.922</b>	<b>33.011</b>



**Smith County Road & Bridge Department**  
**2025 UPDATE**

WORK ITEMS	1ST Q	2ND Q	JULY	AUG	SEP	YEAR TO DATE
Installed New Driveway Culverts	21	27	8	6		62
Cross Culverts	15	45	12	8		80
Cleaned Drainage Ditches	37	75	23	28		163
Hand Patching	82	1075	150	84		1391
Blade Patching	15	25	5	5		50
Base Repairs	3	11	2	5		21
Road Preparation	3	3	2	2		10
Bridge Repair	1	5	0	0		6
Oil Dirt Rebuilds	1	4	1	0		6
Overlay	2	15	3	0		20
Trees	135	401	120	70		726
Boom Axe	20	32	3	3		58
Mowing	20	727	369	22		1138
Trash Pickup	1	5	13	9		28
New Signs Installed	14	18	3	5		40
Signs Replaced	186	135	54	53		428
Animal Removal	1	0	0	0		1
Size Culvert	3	1	0	0		4
After hour calls YTD	9	10	0	0		19
<b>Total Work Orders completed</b>	<b>569</b>	<b>2614</b>	<b>768</b>	<b>300</b>	<b>0</b>	<b>4251</b>